


REPORT UNDER PM'S PACKAGE IN RESPECT OF DED DEPTT. OF POWER DEOMALI AS ON 10/12/ 08

SI No	Name of Project	Brief description	Physical progress as on 10th Dec,2008 (in %)	Likely date of completion	An/ problem being faced
1	2	3	4	5	6
1	Providing& installation of 2x1.6 MVA 33/11 Kv sub-station at Deomali in Tirap District.	Provision has been kept for Pvg.&Installation of 11 kv Vaccum circuit breaker(V.C.B.)to provide the necessary protection for existing 2x1.6 MVA 33/11 KV Sub-station at Deomali&other eletrical devices ,as well as to improve the overall stability and reliability of power supply.	70%	By last week of Dec,08	No problem.
2	33 KV Express line from Deomali to Khonsa.	Provisions have been kept for providing 33 kv - x- bracing of D.P.and T.P. structures,Guard bracket,earthing&painting of pole in between existing 33 kv Express line from Deomali - Khonsa.	70%	By last week of Dec,08	No problem.


 Executive Engineer(E)
 Deomali Elect.Division
 Department of Power.