

[MINISTRY OF RURAL DEVELOPMENT, GOVT. OF INDIA.]
 PROGRESS REPORT ON ONGOING APPROVED ROAD IN ARUNACHAL PRADESH
 UNDER RURAL WORKS DEPARTMENT :: [PHASE -I V]

District : Tirap.

Name of Division : Khonsa.



For the month of Oct 2007

Sl. no.	Name of road		Length [In Km.]	Approved Tender Cost [in Lakhs]	Approved Physical target	Achievement						Total Value of work done up to the month of report	Name of Hamlet / Habitation under Connectivity and	Remarks.
	From	To				Financial (Rs.) in Lakhs			Physical (Km.)					
						Up to previous month	During the month	Commuta tive expr. (Col : 7+8)	Up to previous month	During the month	Commutative Achievement (Col : 10+11)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Dadam	Laho	8.00 Km.	14464952.00	J/C = 48000 Sqm. F/C = 8.00 Km. HPC (900) = 35 nos. S/C (1.50m) = 1 nos. S/C (2.00m) = 4 nos. R/Wall (3m/h) = 345 Mtr. K/ Side Drain = 7.95 Km. Road Furniture.	41.89	0.00	41.89	J/C = 48000 Sqm. F/C = 8.00 Km. HPC (900) = 2 nos. K/ Side Drain = 7.00 Km. Road Furniture.=60%	HPC (900) = 4 nos.	HPC (900) = 6 nos. K/ Side Drain = 7.00 Km. Road Furniture.=60%	62.00	Lower Chinkoi - 199	CD Work started & to be completed within 'Nov'07 and Rectification of damages are going on.
2	Old Tupi	Noksa	4.00 Km.	7385137.00	J/C = 24000 Sqm. F/C = 4.00 Km. HPC (900) = 17 nos. S/C (1.50m) = 2 nos. R/Wall (3m/h) = 119 Mtr. K/ Side Drain = 3.98 Km. Road Furniture.	56.26	0.00	56.26	J/C = 24000 Sqm. F/C = 4.00 Km. HPC (900) = 17 nos. S/C (1.50m) = 1 nos. R/Wall (3m/h) = 119 Mtr. K/ Side Drain = 3.98 Km. Road Furniture=100%	Finishing works work is going on.	J/C = 24000 Sqm. F/C = 4.00 Km. HPC (900) = 17 nos. S/C (1.50m) = 1 nos. R/Wall (3m/h) = 119 Mtr. K/ Side Drain = 3.98 Km. Road Furniture=100%	70.00	Noksa - 394	Ph.completed Financial achievement is to be made. Road may likely to be handed over in proper
3	17th Km. Pt. on C.K. Road	Kolagaon	11.00 Km.	30084322.00	J/C = 66000 Sqm. F/C = 11.00 Km. HPC (900) = 37 nos. S/C (1.50m) = 15 nos. S/C (2.00m) = 3 nos. S/C (4.00m) = 2 nos. R/Wall (3m/h) = 485 Mtr. K/ Side Drain = 10.95 Km. Road Furniture.	95.29	0.00	95.29	J/C = 66000 Sqm. F/C = 10.50 Km. HPC (900) = 2 nos. S/C (1.50m) = 1 no. R/Wall (3m/h) = 120.00 M. K/ Side Drain = 10.95 Km. Road Furniture=40%	CD Work sarterd and rectification of damages are going on.	J/C = 66000 Sqm. F/C = 10.50 Km. HPC (900) = 2 nos. S/C (1.50m) = 1 no. R/Wall (3m/h) = 120.00 M. K/ Side Drain = 10.95 Km. Road Furniture=40%	115.00	Kolagaon - 386	Materials collection for CD & Retaining wall is under progress.

Sl. no.	Name of road		Length [In Km.]	Approved Tender Cost [in Lakhs]	Approved Physical target	Achievement						Total Value of work done up to the month of report	Name of Hamlet / Habitation under Connectivity and	Remarks.
						Financial (Rs.) in Lakhs			Physical (Km.)					
	From	To				Up to previous month	During the month	Commuta tive expr. (Col : 7+8)	Up to previous month	During the month	Commulative Achievement (Col : 10+11)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
4	Longo	Chassa	4.00 Km.	7630380.00	J/C = 24000 Sqm. F/C = 4.00 Km. HPC (900) = 16 nos. S/C (1.50m) = 1 nos. S/C (2.00m) = 2 nos. R/Wall (3m/h) = 232 Mtr. K/ Side Drain = 3.98 Km. Road Furniture.	35.63	0.00	35.63	F/C = 4.00 Km. HPC (900) = 3 nos. R/Wall (3m/h) = 95 Mtr. K/Side drain= 1.50 Km. R/furniture= 20 %	HPC=3 nos 10 Rmt K/Side drain= 0.5 km. R/furniture= 20 %	F/C = 4.00 Km. HPC (900) = 6 nos. R/Wall (3m/h) = 105 Mtr. K/Side drain= 2.0 Km. R/furniture= 40 %	50.00	Chassa - 812	Work & progress and 10 Nos CD Work started.
5	Lazu HQ.	Lazu Village	2.00 Km.	4894730.00	J/C = 12000 Sqm. F/C = 2.00 Km. HPC (900) = 2 nos. S/C (1.50m) = 6 nos. S/C (2.00m) = 2 nos. R/Wall (3m/h) = 200 Mtr. K/ Side Drain = 1.98 Km. Road Furniture.	35.09	0.00	35.09	J/C = 12000 Sqm. F/C = 2.00 Km. HPC (900) = 2 nos. S/C (1.50m) = 6 nos. S/C (2.00m) = 2 nos. R/Wall (3m/h) = 200 Mtr. K/ Side Drain = 1.98 Km. Road Furniture=90%	Rectification of damages is likely to be completed.	J/C = 12000 Sqm. F/C = 2.00 Km. HPC (900) = 2 nos. S/C (1.50m) = 6 nos. S/C (2.00m) = 2 nos. R/Wall (3m/h) = 200 Mtr. K/ Side Drain = 1.98 Km. Road Furniture=90%	48.00	Lazu Village - 1699	Phy Completed and SE also visited the site and directed to hand over the road in proper format.F-20.
6	17th Km. Pt. on K.L. Road	Longliang	6.25 Km.	19000080.00	J/C = 36000 Sqm. F/C = 6.25 Km. HPC (900) = 10 nos. S/C (1.50m) = 4 nos. S/C (2.00m) = 2 nos. R/Wall (3m/h) = 180 Mtr. K/ Side Drain = 6.25 Km. Road Furniture.	59.31	0.00	59.31	J/C = 36000 Sqm. F/C = 4.70 Km. R/Wall (3m/h) = 20 Mtr. K/ Side Drain =.50 Km. Road Furniture=40%	F/C = 0.10 Km. HPC (900) = 2 nos. Rectification of damages is under progress.	J/C = 36000 Sqm. F/C = 4.80 Km. HPC (900) = 2 nos. R/Wall (3m/h) = 20 Mtr. K/ Side Drain =.50 Km. Road Furniture=40%	80.00	Longliang - 623	Work on progress 10 Nos CD Started.
7	Lower Chinhan	New Kuthung	6.00 Km.	24847341.00	J/C = 36000 Sqm. F/C = 6.00 Km. HPC (900) = 20 nos. S/C (1.50m) = 12 nos. S/C (2.00m) = 5 nos. R/Wall (3m/h) = 200 Mtr. K/ Side Drain = 5.95 Km. Road Furniture.	144.33	0.00	144.33	J/C = 36000 Sqm. F/C = 6.00 Km. K/ Side Drain = .50 Km.	Rectification of damages are going on. CD Work started.	J/C = 36000 Sqm. F/C = 6.00 Km. K/ Side Drain = .50 Km.	155.00	New Kuthung - 405	CD wok started progress seems slow.
Grand Total				Total	41.25 Km	467.80	0.00	467.80	F/C =39.20 Km	F/C =0.10 Km HPC= 9 nos R/W = 10 Rmt.	T/Length = 39.30 Km.	580.00		
				Length =									Executive Engineer,PIU-I Rural Works Division Khonsa.	

PHASE V (BHARAT NIRMAN / PMGSY SCHEME)

1. Total No. of Projects underway : **12 Nos**

3. Status as on 10th Dec'2008 in the following Format: **Work Physically Completed & Financial Achievement to be made.**

SL NO	Name of Project	Brief Description	Physical Progress as on 10th Dec 2008 (in %)	Likely date of completion	Any problem being faced
1	2	3	4	5	6
PH-V					
1	KBJ Road Borduria village Package No. : AR/09/02/003 S/O No. : RWD/PMGSY/ 50/ 2005/2006/6751-93 Dated : 09.10.2006 Rd. Length. = 2.80 Km. Sanction Amount : Rs. 121,09,000/-	F/C = 2.80 Km. S/C (1.50m) = 5 nos. S/C (2.00m) = 5 nos. R/Wall (3m/h) = 373 Mtr. E/ Side Drain = 2.78 Km. Road Furniture.	Physically completed, Financial Achievement is to be made	Physically completed Form-20 submitted	Land Slide occurred at some stretches. Extra Cost may be required to remove the slip. Estimate of Extra work involvement submitted to the Govt. during 2008-09
2	K.L. Road LapnanVillage Package No. : AR/09/02/022 S/O No. : RWD/PMGSY/ 50/ 2005/2006/6751-93 Dated : 09.10.2006 Rd. Length. = 2.20 Km, Sanction Amount : Rs. 108,03,000./-	F/C = 2.20 Km. HPC (1000) = 7 nos. S/C (1.50m) = 5 nos. S/C (2.00m) = 6 (3)nos. R/Wall (3m/h) = 350 Mtr. E/ Side Drain = 2.13 Km. Road Furniture.	Physically completed, Financial Achievement is to be made	Physically completed Form-20 submitted	-do-
3	19 Km. Point of Khonsa - Hukanjuri road Kaimai village Package No. : AR/09/02/023S/O No. : RWD/PMGSY/ 50/ 2005/2006/6751-93 Dated : 09.10.2006 Rd. Length.= 12.00 Km. Sanction Amount : Rs. 265,13,000/-	F/C = 12.00 Km. HPC (1000) = 15 nos. S/C (1.50m) = 18 nos. S/C (2.00m) = 4 nos. R/Wall (3m/h) = 301 Mtr. E/ Side Drain = 11.95 Km. Road Furniture.	Physically completed, Financial Achievement is to be made	Physically completed Form-20 submitted	-do-
4	KL Road Thinsa village. Package No. : AR/09/02/054 S/O No. : RWD/PMGSY/ 50/ 2005/2006/6751-93 Dated : 09.10.2006 Rd. Length = 2.00 Km, Sanction Amount : Rs. 69,68,000/-	F/C = 2.00 Km. HPC (1000) = 7 nos. S/C (1.50m) = 1 nos. S/C (2.00m) = 2 nos. R/Wall (3m/h) = 165 Mtr. E/ Side Drain = 1.15 Km. Road Furniture.	Physically completed, Financial Achievement is to be made	Physically completed Form-20 submitted	-do-
5	KL Road (Sanliam) Upper Kolam village Package No. : AR/09/03/017 S/O No. : RWD/PMGSY/ 50/ 2005/2006/6751-93 Dated : 09.10.2006 Rd. Length = 10.05 Km, Sanction Amount : Rs. 360,47,000/-	F/C = 10.05 Km. HPC (1000) = 12 nos. S/C (1.50m) = 13 nos. S/C (2.00m) = 13 nos. R/Wall (3m/h) = 552 Mtr. E/ Side Drain = 9.99 Km. Road Furniture.	Physically completed, Financial Achievement is to be made	Physically completed Form-20 submitted	-do-

SL NO	Name of Project	Brief Description	Physical Progress as on 10th Dec 2008 (in %)	Likely date of completion	Any problem being faced
PH-IV (PMGSY)					
1	Dadam Laho Package No. : AR/09/02/01 S/O No. : RWD/PMGSY/ 50/ 2005/2006 Dated : 21.11.05 Rd. Length = 8.00 Km, Sanction Amount : Rs. 150.22 Lakhs.	J/C = 48000 Sqm., F/C = 8.00 Km., HPC (900) = 35 nos., S/C (1.50m) = 1 nos., S/C (2.00m) = 4 nos., R/Wall (3m/h) = 345 Mtr., K/ Side Drain = 7.95 Km., Road Furniture.	Physically completed, Financial Achievement is to be made	Physically completed Form-20 submitted	Land Slide occurred at some stretches. Extra Cost may be required to remove the slip. Estimate of Extra work involvement submitted to the Govt. during 2008-09
2	Old Tupi Noksa Package No. : AR/09/02/02 S/O No. : RWD/PMGSY/ 50/ 2005/2006 Dated : 21.11.05 Rd.Length = 4.00 Km, Sanction Amount : Rs. 75.65 Lakhs.	J/C = 24000 Sqm. F/C = 4.00 Km. HPC (900) = 17 nos. S/C (2.00m) = 3 nos. R/Wall (3m/h) = 119 Mtr. K/ Side Drain = 3.98 Km. Road Furniture.	Physically completed, Financial Achievement is to be made	Physically completed Form-20 submitted	-do-
3	17th Km. Pt. on C.K. Road Kolagaon Package No. : AR/09/02/03 S/O No. : RWD/PMGSY/ 50/ 2005/2006 Dated : 21.11.05 Rd. Length = 11.00 Km, Sanction Amount : Rs. 302.31 Lakhs	J/C = 66000 Sqm. F/C = 11.00 Km. HPC (900) = 37 nos. S/C (1.50m) = 15 nos. S/C (2.00m) = 3 nos. S/C (4.00m) = 2 nos. R/Wall (3m/h) = 485 Mtr. K/ Side Drain = 10.95 Km. Road Furniture.	Physically completed, Financial Achievement is to be made	Physically completed Form-20 submitted	-do-
4	Longo Chassa Package No. : AR/09/02/04 S/O No. : RWD/PMGSY/ 50/ 2005/2006 Dated : 21.11.05 Rd.Length = 4.00 Km, Sanction Amount : Rs. 77.19 Lakhs.	J/C = 24000 Sqm. F/C = 4.00 Km. HPC (900) = 16 nos. S/C (1.50m) = 1 nos. S/C (2.00m) = 2 nos. R/Wall (3m/h) = 232 Mtr. K/ Side Drain = 3.98 Km. Road Furniture.	Physically completed, Financial Achievement is to be made	Physically completed Form-20 submitted	-do-
5	Lazu HQ. Lazu Village Package No. : AR/09/03/01 S/O No. : RWD/PMGSY/ 50/ 2005/2006 Dated : 21.11.05 Rd.Length = 2.00 Km, Sanction Amount : Rs. 49.18 Lakhs.	J/C = 12000 Sqm. F/C = 2.00 Km. HPC (900) = 2 nos. S/C (1.50m) = 6 nos. S/C (2.00m) = 2 nos. S/C (2.00m) = 2 nos. R/Wall (3m/h) = 200 Mtr. K/ Side Drain = 1.98 Km. Road Furniture.	Physically completed, Financial Achievement is to be made	Physically completed Form-20 submitted	-do-
6	17th Km. Pt. on K.L. Road Longliang Package No. : AR/09/03/02 S/O No. : RWD/PMGSY/ 50/ 2005/2006 Dated : 21.11.05 Rd. Length = 6.25 Km, Sanction Amount : Rs. 191.05 Lakhs.	J/C = 36000 Sqm. F/C = 6.25 Km. HPC (900) = 10 nos. S/C (1.50m) = 4 nos. S/C (2.00m) = 2 nos. S/C (6.00m) = 2 nos. R/Wall (3m/h) = 180 Mtr. K/ Side Drain = 6.25 Km. Road Furniture.	Physically completed, Financial Achievement is to be made	Physically completed Form-20 submitted	-do-
7	Lower Chinhan New Kuthung Package No. : AR/09/03/03 S/O No. : RWD/PMGSY/ 50/ 2005/2006 Dated : 21.11.05 Rd.Length = 6.00 Km, Sanction Amount : Rs. 249.18 Lakhs.	J/C = 36000 Sqm. F/C = 6.00 Km. HPC (900) = 20 nos. S/C (1.50m) = 12 nos. S/C (2.00m) = 5 nos. R/Wall (3m/h) = 200 Mtr. K/ Side Drain = 5.95 Km. Road Furniture.	Physically completed, Financial Achievement is to be made	Physically completed Form-20 submitted	-do-

Executive Engineer,
Rural Works Division,
Khonsa.

PM PACKAGE (INCLUDING TRANS ARUNACHAL HIGHWAY)

1. Name of Department : **R.W.D., KHONSA.**

2. Total No. of Project under PM Package : **9 Nos**

3. Status as on 10th Dec'2008 in the following Format: **Work in progress**

SL NO	Name of Project	Brief Description	Physical Progress as on 10th Dec 2008 (in %)	Likely date of completion	Any problem being faced
1	2	3	4	5	6
LONGDING SUB DIVISION					
1	C/o. RLR from Konnu -II to Khassa Vill. [Bonja] Rd.Length = 2.00 Km	F.C =0.20 Km	CD works is in progress, Widening is in progress.	March'2009	Land Slide/ Land slips occurs. Extra Cost may be required to remove the slip.
2	C/o. RLR from Tissa - Wakka Road to Nginu Vill.[U/Vill] Rd.Length = 1.70 Km	F.C = 1.20 Km R/B Wall = 10.00 Mtr.	CD 1 No. completed, Widening is in progress.	March'2009	Land Slide/ Land slips occurs. Extra Cost may be required to remove the slip.
3	C/o. RLR from Lawnu to Chopsa Vill. Rd. Length =12.00 Km	F.C = 1.20 Km S.C. (3.00 m span)	CD 1 No. completed, Widening is in progress.	March'2009	Land Slide/ Land slips occurs. Extra Cost may be required to remove the slip.
4	C/o. RLR from Longding-Senua Road to L/Senua Vill. Rd.Length = 1.50 Km	F.C = 1.50 Km E/S.D. = 1700 mtr.	CD 1 No. completed, Widening is in progress.	March'2009	Land Slide/ Land slips occurs. Extra Cost may be required to remove the slip.
KHONSA SUB DIVISION					
1	C/o. RLR from Luthong to Borduria Vill. Rd.Length= 2.00 Km	F.C = 2.00 Km S.C.(1.50m span)=1no S.C.(2.00m span)=1no	CD 1 No. completed, Widening is in progress.	March'2009	Land Slide/ Land slips occurs. Extra Cost may be required to remove the slip.
2	C/o. RLR from Mopaya to Kenon [Ph-I] Rd.Length = 1.00 Km	F.C = 0.50 Km S.C.(2.00m span)=1no R/Wall = 35 mtr. E/S.D. = 1850 mtr.	Widening is in progress.	March'2009	Land Slide/ Land slips occurs. Extra Cost may be required to remove the slip.
3	C/o. RLR from Longkhong to Washathong [Ph-I] Rd.Length = 2.00 Km	F.C = 0.96 Km S.C.(2.00m span)=1no S.C.(4.00m span)=1no R/Wall = 30 mtr. E/S.D. = 2050 mtr.	CD 1 No. completed, Widening is in progress.	March'2009	Land Slide/ Land slips occurs. Extra Cost may be required to remove the slip.
4	C/o. RLR from Chassa to Hollam via Khowathong. Rd.Length = 1.00 Km	F.C = 1.00 Km E/S.D. = 1700 mtr.	Widening is in progress.	March'2009	Land Slide/ Land slips occurs. Extra Cost may be required to remove the slip.
5	Special Repair & Maintenance of RLR from PIC to Lapnan. Rd.Length = 2.00 Km	F.C(wid.) = 1.00 Km R/Wall = 55 mtr. E/S.D. = 1500 mtr.	Widening is in progress.	March'2009	Land Slide/ Land slips occurs. Extra Cost may be required to remove the slip.

*Executive Engineer,
Rural Works Division,
Khonsa.*

**Office of the Executive Engineer, Rural Works Division
Khonsa (PIU-I) , Arunachal Pradesh**

No. : 40.485/PMGSY/KSA/PIU-I/08-09

Dated 17th Oct'2008

Status as on 10th Dec'2008 : Tender Floated and Work Alloted to Contractor.

The Executive Engineer, RWD, Khonsa (PIU-I) invites on behalf of **Governor of Arunachal Pradesh** sealed item rate tenders from approved and eligible Contractors, Joint Venture (JV) firms registered with CPWD/ PWD/NBCC/NEEPCO/NHPC/BRO up to **₹ 4.00** _ p.m. on

District	Name of work & Package No		Estimated Cost of Construction & Maintenance [Rs. in Lakhs]		Earnest Money [Rs. in Lakhs]	Time Allowed for completion	Last date and time for receipt of application for issue of Tender Form	Time and date of opening of tender	Place of Sale of documents	Cost of Bid Document (in Rs.)	Remarks
1	2		3		4	5	6	7	8	9	10
TIRAP	1	C/o. Road from Soha to Barak. (12.51 Km) Package no. AR/09/04/001	Stage-II	Cost of construction-Rs.	633.61	13.61	12 Months	06/11/2008	11/11/2008	15000/-	
				Cost for Maintenance Of five years Rs.	46.83						
				Total Rs.	680.44						
	2	C/o. Road from Tupi to Dadam. (9.67 Km.) Package no.AR/09/02/007	Stage-II	Cost of construction-Rs.	581.56	12.48	12 Months			15000/-	
				Cost for Maintenance Of five years Rs.	42.65						
				Total Rs.	624.21						
	3	C/o. Road from Longkai to Muktowa.(11.24 Km.) Package no.AR/09/02/031	Stage-II	Cost of construction-Rs.	474.46	10.28	12 Months			15,000/-	
				Cost for Maintenance Of five years Rs.	39.36						
				Total Rs.	513.82						
	4	C/o. Road from Subang to Nutan Kheti.(9.50 Km.) Package no. AR/09/04/016	Stage-II	Cost of construction-Rs.	389.34	8.52	12 Months			15,000/-	
Cost for Maintenance Of five years Rs.				36.44							
Total Rs.				425.78							
5	C/o. Road from Noglo to Lower Chinhan.(6.30 Km.) Package no. AR/09/03/004	Stage-II	Cost of construction-Rs.	377.12	7.94	12 Months	15,000/-				
			Cost for Maintenance Of five years Rs.	19.75							
			Total Rs.	396.87							
6	C/o. Road from Lazu to Noglo.(8.00 Km.) Package no. AR/09/03/008	Stage-II	Cost of construction-Rs.	351.04	7.35	12 Months	15,000/-				
			Cost for Maintenance Of five years Rs.	16.66							
			Total Rs.	367.71							
7	C/o. Road from BRTF Road to Longkai. (7.00 Km.) Package no.AR/09/06/014	Stage-II	Cost of construction-Rs.	280.41	5.90	12 Months	15,000/-				
			Cost for Maintenance Of five years Rs.	14.63							
			Total Rs.	295.04							
8	C/o. Road from Soha to Turet. (6.00 Km.) Package no. AR/09/04/026	Stage-II	Cost of construction-Rs.	260.63	5.62	12 Months	15,000/-				
			Cost for Maintenance Of five years Rs.	20.22							
			Total Rs.	280.85							
9	C/o. Road from Upper Kolam to Lower Kolam. (3.10Km) Package no.AR/09/03/005	Stage-II	Cost of construction-Rs.	150.15	3.17	12 Months	8,000/-				
			Cost for Maintenance Of five years Rs.	8.57							
			Total Rs.	158.73							
10	C/o. Road from Khonsa - Hukanjuri Road to Pullong. (2.35 Km) Package no.AR/09/02/051	Stage-II	Cost of construction-Rs.	96.29	2.08	12 Months	8,000/-				
			Cost for Maintenance Of five years Rs.	7.52							
			Total Rs.	103.81							

Contd on Page-2

District	Name of work & Package No		Estimated Cost of Construction & Maintenance [Rs. in Lakhs]		Earnest Money [Rs. in Lakhs]	Time Allowed for completion	Last date and time for receipt of application for issue of Tender Form.	Time and date of opening of tender	Place of Sale of documents	Cost of Bid Document (in Rs.)	
TIRAP	11	C/o Road from Chassa to Hallom. (12.60 Km) Package no. AR/09/02/008	Stage-I	Cost of construction -Rs.	850.64	17.01	12 Months	06/11/2008	14/11/2008	RWD, Khonsa-I	15,000/-
	12	C/o Road from Upper Kolam to Tutnyu.(9.60 Km.) Package no. AR/09/03/015	Stage-I	Cost of construction -Rs.	730.97	14.62	12 Months			RWD, Khonsa-I	15,000/-
	13	C/o. Road from Noksa to Old Paniduria.(8.00 km) Package no. AR/09/02/045	Stage-I	Cost of construction -Rs.	421.97	8.44	12 Months			RWD, Khonsa-I	15,000/-
	14	C/o. Road from 31 Km Point K.L. Road to Raho (6.00 km) Package no.AR/09/03/012	Stage-I	Cost of construction -Rs.	357.36	7.15	12 Months			RWD, Khonsa-I	15,000/-
	15	C/o Rd. from K-L Rd. to new Kothin.(6.50 km) Package no. AR/09/02/034	Stage-I	Cost of construction -Rs.	258.63	5.17	12 Months			RWD, Khonsa-I	15,000/-
	16	C/o. Road from Tupi - Laho Road to Hukan. (3.60 Km) Package no.AR/09/02/009	Stage-I	Cost of construction -Rs.	139.11	2.78	12 Months			RWD, Khonsa-I	8,000/-
	17	C/o. Road from Sanliam - Lazu Road to Pongkong. (2.00 Km.) Package no. AR/09/03/011	Stage-I	Cost of construction -Rs.	84.89	1.70	12 Months			RWD, Khonsa-I	8,000/-
	18	C/o. Road from 31 Km Point K.L. Road to Sinnu. (2.00 Km.) Package no. AR/09/03/006	Stage-I	Cost of construction -Rs.	79.94	1.60	12 Months			RWD, Khonsa-I	8,000/-
	19	C/o Road from Namsang-Soha Rd. to Old Doidam. (2.05 km) Package no. AR/09/04/019	Stage-I	Cost of construction -Rs.	45.80	0.92	12 Months			RWD, Khonsa-I	4,000/-

The earnest money should be deposited along with the tenders in the appropriate form as per the tender documents. The tender shall be issued on production of valid registration certificate of appropriate class and on payment by demand dra

The authorized tender documents are available for inspection in the office of Executive Engineer,RWD, Khonsa (A.P.) from 22/10/2008 to 06/11/2008 during office hours on all working days.

The Tender document will be submitted in all respect into Office of the Superintending Engineer, RWD, Miao,Distt. Changlang (Arunachal Pradesh) upto 4.00 Pm on Dt. 10/11/08.

The tender documents are available for viewing at www.omms.nic.in. Downloaded tender documents from internet are not acceptable for submission of the bid.

It is compulsory for the Bidder, at his own cost, responsibility and risk, to visit, examine and familiarize himself with the site of works and its surroundings including source of earth, water, road aggregates etc. before submitting the bi

The intending firms should produce evidence of carrying out road construction works, at least 50% of bid value or more in any one year during the last five years, at the time of purchasing tender document.

The contracting firms who already owned two contracts under PMGSY and currently under execution within the state of Arunachal Pradesh shall not be issued tender paper as per notification of the Government of Arunachal Pradesh vide no SRWD/P

It is also essential for the bidder to attend Pre-bid meeting.

Sd/-
(Y.P.Singh)
Executive Engineer,
RWD, Khonsa (PIU-I)
Tirap District