

**FINANCIAL ACHIEVEMENT OF PM PACKAGE SCHEMES AND TRANS ARUNACHAL HIGH WAY PERTAINING TO KHON**

Sl No	Job No	Name of Work	Brief Description	Approved Amount	Progress as on 10/12/08 (in %)		Probable date of completion	Any problem being faced
					Financial	Physical		
1		2	3	6	7	8	9	10

**ROAD SECTOR**

1)	JK/05 1001	Bogapani-Nokfan Road (SH : C/o both side approach road to brodge over river Dilli)	<b>Scope :</b> P/wall=44.00mtr WBM=0.200 Km BT=0.200 Km	Rs.9.97	Rs.2.22	Work completed (Lia.to be cleared)	31/03/2009	Due to weather hindrances, hardly 3 to 4 working months
2)	JK/1 1003	Changlang - Khonsa Road (SH : RE-construction of RCC slab culvert at Ch:13.050 Km)	<b>Scope :</b> Slab culvert = 4.00Mtr Span = 1 No.	Rs.5.01	Rs.0.00	Work completed (Lia.to be cleared)	31/03/2009	--do--
3)	JK/11 1004	Changlang - Khonsa Road (SH : Improvement of existing)	<b>Scope :</b> WBM - II = 6.00 Km	Rs.18.94	Rs.0.13	50% work completed & Work in	31/03/2009	--do--
4)	JK/12 1005	Road to Longbo village (SH : Re-Alignment 0.00 to 3.00 Km.	<b>Scope :</b> Widening = 3.00 Km	Rs.6.76	Rs.2.41	Work completed (Lia.to be	31/03/2009	--do--
5)	JK/15 1006	Road to Ngoitong village (SH:Culverts 0.00 to	<b>Scope :</b> HPC = 6 Nos	Rs.11.99	Rs.0.00	Work in progress	31/03/2009	--do--
6)	JK/16 1007	Tupi-Dadam Road (SH:Re-alignment1.00 Km from ch-5.00 Km to	<b>Scope :</b> FC = 1.00 Km	Rs.8.00	Rs.0.16	Work in progress	31/03/2009	--do--
7)	JK/17 1008	Dadam-Tissa Road (Laho - Tissa) (SH:Formation cutting =	<b>Scope :</b> SW : FC = 1.410 Km	Rs.12.03	Rs.0.00	Work in progress	31/03/2009	--do--
8)	JK/25 1010	Khonsa Township Road, Road from Khonsa - Longding road to SB	<b>Scope :</b> Slab Culvert 2.00 Mtr span = 1 No	Rs.1.49	Rs.0.48	Work completed (Lia.to be	31/03/2009	--do--

Sl No	Job No	Name of Work	Brief Description	Approved Amount	Progress as on 10/12/08 (in %)		Probable date of completion	Any problem being faced
					Financial	Physical		
1		2	3	6	7	8	9	10

9)	JK/37 1011	Approach Road from Dadam - Tissa road to C.O. HQ, Dadam.	<u>Scope :</u> RCC Slab Culvert 2.00 Ntr Span= 3 Nos	Rs.8.55	Rs.4.71	Work completed (Lia.to be	31/03/2009	--do--
10)	JK/12 4493	Road to Longbo village (SH : Culverts=7.220 to11.000Km)	<u>Scope :</u> Hume Pipe Culvert (900mm dia) =3Nos	Rs.3.97	Rs.0.00	Work in progress	31/03/2009	--do--
11)	JK/23 4499	Lazu - Kuthung Road (SH : SBC = 0.00 to 3.00	<u>Scope :</u> SBC = 3.00 Km	Rs.9.53	Rs.0.03	Work in progress	31/03/2009	--do--
12)	JK/05 4508	Bogapani-Nokfan Road (SH : SBC, BC = 2.80 Km at different chainages.	<u>Scope :</u> SBC=1.00 Km BC = 0.30 Km	Rs.2.65	Rs.0.00	Work in progress	31/03/2009	--do--
13)	JK/08 5369	Namsang-Khela Road (SH : R/Wall & B/Wall = 0 to 10.500Km	<u>Scope :</u> R/Wall & B/Wall = 100.00 Mtr.	Rs.6.00	Rs.1.34	Work completed	31/03/2009	--do--
14)	JK/17 5649	Dadam - Tissa Road (SH : Culverts = 0.00 Km to 3.00 km.	<u>Scope :</u> Slab Cul. (3mtr span)=2 Nos, 2.00mtr span=1	Rs.10.54	Rs.0.23	Work in progress	31/03/2009	--do--
15)	JK/12 5881	Road to Longbo village (SH : Slab culver 4.00Mtr Span=6Nos between 7.20 Km to 12.00 km.	<u>Scope :</u> S/Cul=4.00Mtr span=2Nos	Rs.5.07	Rs.0.00	Work in progress	31/03/2009	--do--
16)	JK/36 5883	Approach Road to Khonsa village	<u>Scope :</u> SBC & BC=1.50 Km	Rs.3.24	Rs.0.00	Work in progress	31/03/2009	--do--
17)	JK/37 5884	Approach Road from Dadam - Tissa road to C.O. HQ, Dadam	<u>Scope :</u> F/C = 1.40 Km	Rs.17.99	Rs.5.61	Work completed (Lia.to be	31/03/2009	--do--

Sl No	Job No	Name of Work	Brief Description	Approved Amount	Progress as on 10/12/08 (in %)		Probable date of completion	Any problem being faced
					Financial	Physical		
1		2	3	6	7	8	9	10

18)	JK/08 5912	Namsang-Khela Road (SH:F/C=23.00 to 25.70Km)	<u>Scope :</u> F/C = 0.704 km	Rs.8.98	Rs.0.52	10% work completed & work in	31/03/2009	--do--
19)	JK/25 5920	Khonsa Township Road (Road from IB to SSB camp 2.00 Km ) SH : Boulder Crated Wall at Ch : 0.080 Km and 1.10	<u>Scope :</u> Boulder crated wall=22.00mtr	Rs.3.10	Rs.0.93	30% work completed & work in	31/03/2009	--do--
20)	JK/10 5937	Soha-Namtok Road (SH : F/C = 18.080 to 16.680 Km)	<u>Scope :</u> Formation cutting= 1.00 Km	Rs.8.07	Rs.6.70	85% work completed & work in	31/03/2009	--do--
21)	JK/25 6000	Khonsa Township Road (SH : C/O CC Drain from Petrol Pump to SP Office	<u>Scope :</u> CC drain=300.00mtr	Rs.1.98	Rs.0.42	Work completed (Lia.to be	31/03/2009	--do--
22)		C/O Muktowa - Baraf Road (20.00 Km)	Formation cutting=4.00 Km  Slab culvert (1m span)=8 Nos Slab culvert (2.m span)=8 Nos Retaining wall =100.00mtr  Breast wall=100.00mtrs	Rs.176.80	Rs.41.71	25% work completed & work in progress	Though Sanctioned under RIDF-XII for Rs.884 Lacs, STATE Share included under PM Package.	--do--

**BRIDGE SECTOR**

23)	JK/20 3006	C/o Steel Bridge over river Chitum of 30.00mtr span (SH :	<u>Scope :</u> Approach road =100%	Rs.5.00	Rs.1.25	25% work completed & work in	31/03/2009	--do--
-----	---------------	---	---------------------------------------	---------	---------	------------------------------------	------------	--------

Sl No	Job No	Name of Work	Brief Description	Approved Amount	Progress as on 10/12/08 (in %)		Probable date of completion	Any problem being faced
					Financial	Physical		
1		2	3	6	7	8	9	10
		Approach road) on				progress		
<b>Total 23 schemes =</b>				<b>Rs.345.66</b>	<b>Rs.68.85</b>			

24)		Trans Arunachal Highway	Up-gradation of road from 23.00 Km point on Changlang-Khonsa road to Kanubari. (upto Tissa (85.00Km) i.c. By Pass Road under Khonsa PW Division)				Feasibility report submitted	
-----	--	-------------------------	--	--	--	--	------------------------------	--

Executive Engineer,  
Khonsa Division, PWD, AP  
Khonsa