

PM PACKAGE (INCLUDING TRANS ARUNACHAL HIGHWAY)

1. Name of Department : **R.W.D., KHONSA.**

2. Total No. of Project under PM Package : **9 Nos**

3. Status as on 10th Dec'2008 in the following Format: **Work in progress**

SL NO	Name of Project	Brief Description	Physical Progress as on 10th Dec 2008 (in %)	Likely date of completion	Any problem being faced
1	2	3	4	5	6
LONGDING SUB DIVISION					
1	C/o. RLR from Konnu -II to Khassa Vill. [Bonnia] Rd.Length = 2.00 Km	F.C =0.20 Km	CD 2 No. completed, Widening is in progress.	March'2009	Land Slide/ Land slips occurs. Extra Cost may be required to remove the slip.
2	C/o. RLR from Tissa - Wakka Road to Nginu Vill.[U/Vill] Rd.Length = 1.70 Km	F.C = 1.20 Km R/B Wall = 10.00 Mtr.	CD 1 No. completed, Widening is in progress.	March'2009	Land Slide/ Land slips occurs. Extra Cost may be required to remove the slip.
3	C/o. RLR from Lawnu to Chopsa Vill. Rd. Length =12.00 Km	F.C = 1.20 Km S.C. (3.00 m span)	CD 3 No. completed, Widening is in progress.	March'2009	Land Slide/ Land slips occurs. Extra Cost may be required to remove the slip.
4	C/o. RLR from Longding-Senua Road to L/Senua Vill. Rd.Length = 1.50 Km	F.C = 1.50 Km E/S.D. = 1700 mtr.	CD 2 No. completed, Widening is in progress.	March'2009	Land Slide/ Land slips occurs. Extra Cost may be required to remove the slip.
KHONSA SUB DIVISION					
1	C/o. RLR from Luthong to Borduria Vill. Rd.Length= 2.00 Km	F.C = 2.00 Km S.C.(1.50m span)=1no S.C.(2.00m span)=1no	CD 1 No. completed, Widening is in progress.	March'2009	Land Slide/ Land slips occurs. Extra Cost may be required to remove the slip.
2	C/o. RLR from Mopaya to Kenon [Ph-I] Rd.Length = 1.00 Km	F.C = 0.50 Km S.C.(2.00m span)=1no R/Wall = 35 mtr. E/S.D. = 1850 mtr.	CD 1 No. completed, Widening is in progress.	March'2009	Land Slide/ Land slips occurs. Extra Cost may be required to remove the slip.
3	C/o. RLR from Longkhong to Washathong [Ph-I] Rd.Length = 2.00 Km	F.C = 0.96 Km S.C.(2.00m span)=1no S.C.(4.00m span)=1no R/Wall = 30 mtr. E/S.D. = 2050 mtr.	CD 1 No. completed, Widening is in progress.	March'2009	Land Slide/ Land slips occurs. Extra Cost may be required to remove the slip.
4	C/o. RLR from Chassa to Hollam via Khowathong. Rd.Length = 1.00 Km	F.C = 1.00 Km E/S.D. = 1700 mtr.	CD 1 No. completed, Widening is in progress.	March'2009	Land Slide/ Land slips occurs. Extra Cost may be required to remove the slip.
5	Special Repair & Maintenance of RLR from PIC to Lapnan. Rd.Length = 2.00 Km	F.C(wid.) = 1.00 Km R/Wall = 55 mtr. E/S.D. = 1500 mtr.	CD 1 No. completed, Widening is in progress.	March'2009	Land Slide/ Land slips occurs. Extra Cost may be required to remove the slip.

*Executive Engineer,
Rural Works Division,
Khonsa.*